

Healthcare Construction Faceoff: Volumetric Modular VS Manufactured Kit-of-Parts



INTRODUCTION



Dan Carlton
President
Mark III Construction / M3C



MARKIII

Makayla Oei
Director of Preconstruction
Mark III Construction / M3C



Romano Nickerson Principal Boulder Associates



BOLDT®
CALICIPATE #524683

Paul Tate
Area Superintendent
The Boldt Company

Mark III Construction & M3C










Strategic Partnership

Boulder Associates

- Leading (bleeding) edge opportunity
- It's what our clients deserve
- Sounded like a cool thing to be a part of!


The Boldt Company

- The innovation aspect of this initiative
- The challenge
- The future of construction



Early Planning Meetings

- Mission Strategically collaborate across multidisciplinary team to develop standardized room templates and manufacturing process to successfully delivery healthcare units better, faster, and cheaper
- Long Term Goal
 - 25% cost savings by 2025
 - 50% time savings from Program approval and 1st patient date
- Definitions
- Conditions of Satisfaction
 - Process Improvement
 - Create Kit-of-Parts & Pods
- Determine Metrics
- Expectations for all parties




Approach – what are we doing?

- Room Selection
 - Repetition Exam & Staff toilet
 - Complexity MEP heavy
- Delivery Method:
 - Kit-of-parts vs. Volumetric Modular
 - Concerns around Pods
 - TI's may not accommodate Pods
 - Shipping cost expensive air








Metrics

















Templates to Catalogued Components











CONNECTION TYPE	MIN. HAWRDWARE
STUD TO SILL / TOP TRACK	(1)#10SMS EA FLANGE EA MEMBER (E.G. 4 SCREWS TOTAL FOR BACK TO BACK STUDS)
DBL. STUD INTERSCREW	(2) #10SMS @ 12* O.C.
TRACK NESTED O/ STUD INTERESCEW	(1)#10SMS 政 12*0.C. EA FLANGE, i.e. (2)#10SMS 政 12*0.C. TOTAL
BACKING PLATE FOR GRAB BAR	MIN. (3) #10SMS @ EA. END OF BACKING TRACK @ EA. STUD
NOTE:	

ALL SMS SCREWS SHALL BE PAN-HEAD WITH SELF-ORLLING TIPS AND HAVE LENGTH SUCH THAT MIN. 3 THREA PROTRUDE ON OPPOSITE SIDE OF CONNECTED MATERIAL.

POD-WP-1-PLB - Column Schedule

IN	6001150-43(33)	C Profile	1	9 - 5 //8		
Grand total: 5						
POD-WP-1-PLB - Framing Schedule						
Mark	Model	Section Shape	Count	Length		
В	600T150-33	C Profile	2	2' - 8"		


9' - 5 7/8"

POD-WP-1-PLB - Pipe Accessories			
Mark	Model	Description	Count
С	MC-54	Lavatory Carrier	1

© LEAN CONSTRUCTION INSTITUTE

Manufacturing

- All 4 rooms comprised from same product
- Kit-of-Parts
 - Manufactured panels with in-wall
 - 3 Deliveries
 - Issues & Ops Log provide for continuous improvement efforts
- Pods
 - Turnkey room, minus flooring, floor fixture, ceiling tiles
 - Track left in doorway
 - Ceiling box grid



Installation – Kit-of-Parts

Kit-of-Parts (KOP):


- Each KOP included wall panel assemblies, wall finish, fixtures, and trim.
- Units were flat-packed and organized into three deliveries.
- The Boldt Company received the KOPs for final on-site installation with our self-perform crew.





Installation – Pods

- Turn-key rooms
- Shipping
 - Test quality and simulate real life scenario
- Set
 - Proprietary roller system
- Site Work
 - Flooring
 - Floor mounted toilet
 - Ceiling tiles
- Punch
- Final Team Review all hands



Data & Analytics – Speed to Market

KOP DELIVERY METHODMANUFACTURING & INSTALLATION DURATIONSEXAM
ROOMPATIENT/
STAFF TOILETMANUFACTURING TIME2.9 days1.9 daysINSTALL/ASSEMBLY TIME8.3 days7.9 daysTOTAL MAN DAYS11.2 days9.8 days


	VOLUMETRIC POD DELIVERY METHOD MANUFACTURING & INSTALLATION DURATIONS				
	EXAM ROOM	PATIENT/ STAFF TOILET			
MANUFACTURING TIME	8.9 days	7.4 days			
INSTALL/ASSEMBLY TIME	.6 days	.6 days			
TOTAL MAN DAYS	9.5 days	8 days			





Data & Analytics - Quality

- Issues & Opportunities Log
 - Continuous improvement tool
- 43 total entries
- 88% of entries had no negative time impacts on production/install
- Highest Trade Entries
 - Framing/Backing 30% (qty 13)
- Highest Category Entries
 - Design 51% (qty 22)
- Countermeasures evaluated and will be implemented into product file



Notable Areas of Improvement



Contribution to the I&O Log – majority of entries by Mark III



Point cloud issues




Improved QA/QC at hand-offs


- Bill of materials
- Spool sheets
- Before walls are closed
- Shipping
- Delivery acceptance

Data & Analytics

Quantity of Products developed:

- (2) Pods
- (15) Panels





PRODUCT ID	LINEAR FT. / SQUARE FT.	PLUMB ASSEMBLIE S	ELECTRICAL ASSEMBLIES	QUANTITY OF BACKING / OPENINGS
Exam-POD-WP-1-PLB	2'-8"	1	-	2
Exam-POD-WP-3B	6'-0"	-	-	3
Exam-POD-WP-3A	6'-0"	-	1	2
Exam-POD-WP-2B	5'-0"	-	1	-
Exam-POD-WP-2A	5'-0"	-	2	2
Exam-POD-WP-1	9'-4"	-	1	4
Exam-POD-WP-DR-2	4'-0"	-	2	2
Exam-POD-WP-DR-1	6'-0"	-	1	1
Toilet-POD-WP-1AM-PLB	2'-8"	1	-	1
Toilet-POD-WP-1A	2'-8"	-	-	1
Toilet-POD-WP-3A	8'-0"	-	-	2
Toilet-POD-WP-3A-TRSH	8'-0"	-	-	-
Toilet-POD-WP-2A	2'-8"	-	1	3
Toilet-POD-WP-36	5'-4"	-	-	4
Toilet-POD-CLG-PNL	8'-0"	-	-	2
TOILET POD		2	2	14
EXAM POD		1	8	16

© LEAN CONSTRUCTION INSTITUTE

Why this is important to Architects?


- Architects doing more with less
- Ability to focus on aesthetics, lighting, sustainability, design, etc. In areas that need it
- Increased speed of delivery
- Improved quality aligning with standards
- Opportunity to take to other owners
- This is the way we need to go as an industry!



Why this is important to Contractors?


How does this affect schedule

Scalability



© LEAN CONSTRUCTION INSTITUTE

The Evolution of Construction



© LEAN CONSTRUCTION INSTITUTE

18

More information

Download our case study here



Schedule a tour at

www.mark-three.com/tour or
through this QR code -



Key Takeaways, Questions & Answers





Rate Presentations in the App

Continuous improvement: give presenters your feedback by taking the session evaluation!

- 1. Find the session under "schedule"
- 2. Click on it then scroll down
- 3. Click "core program evaluation"
- 4. Complete the 5-question evaluation

This information will determine the top 5 presentation teams and the top Live Lab





Overall, how valuable was this presentation to you?

Please select an answer:

1 - Not at all2 - Slightly3 - Moderately4 - Very5 - Highly

Next >





In the spirit of continuous improvement, we would like to remind you to complete this session's survey! We look forward to receiving your feedback.



Contact Us

Dan Carlton, President

Mark III Construction / M3C

dcarlton@mark-three.com

Makayla Oei, Director of Precon

Mark III Construction / M3C

moei@mark-three.com

Romano Nickerson, AIA, Principal

Boulder Associates

rnickerson@boulderassociates.com

Paul Tate, Superintendent

The Boldt Company

paul.tate@boldt.com



Thank you for attending this presentation. Enjoy the rest of the 24th Annual LCI Congress!

